

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD RIDF XII – INDIRAMMA - Nalgonda District – “Construction of high level bridge across Kanagal vagu on road from PWD road to Dorepally at Boinapally ” – Revised administrative sanction and Extension of agreement time - Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROG.II) DEPARTEMENT

G.O.Rt.No. 559

Dated: 03-05-2010.

Read the following:-

1. G.O.Rt.No.1752, P.R. & R.D.(Progs.II) Dept., dt.8.12.2006.
2. From the Chief Engineer, NABARD,Hyderabad Ir No.NB 13/RIDF XII/2006, dt.29.10.2008, 15.3.2010 & 27.3.2010.
3. From the Chief Engineer, NABARD,Hyderabad Ir No.NB 13/RIDF XII/2006, dt. 27.3.2010.

>><<

ORDER:-

In the reference 1st read above, administrative sanction was accorded for the work “Construction of high level bridge across Kanagal vagu on road from PWD road to Dorepally at Boinapally” in Nalgonda District for Rs.310.00 lakhs under RIDF-XII (INDIRAMMA).

2. The Chief Engineer, NABARD, Hyderabad in his letter 2nd read above has submitted proposals for according revised administrative sanction for Rs.368.00 lakhs as against the Original administrative sanction of Rs.310.00 lakhs in Stage I, so as to complete the bridge portion along with approaches, as the agency is willing to take up the work and complete early.

3. In the reference 3rd read above the Chief Engineer , NABARD, Hyderabad requested to accord Extension of Agreement time up to 31.3.2011 without liquidate damages for the work “Construction of high level bridge across Kanagal vagu on road from PWD road to Dorepally at Boinapally” in Nalgonda District as the site was handed over on 19.6.2008 and the date set for completion is 18.12.2009 (12 months).

4. Government after careful consideration of the proposal on the request of the Chief Engineer, NABARD, Hyderabad hereby accord Revised administrative sanction for Rs.368.00 lakhs as against the Original administrative sanction of Rs.310.00 lakhs in Stage I, so as to complete the bridge portion along with approaches, as the agency is willing to take up the work and complete early and Government also accord Extension of Agreement time up to 31.3.2011 without liquidated damages for the work “Construction of high level bridge across Kanagal vagu on road from PWD road to Dorepally at Boinapally” in Nalgonda District.

:2:

5. The Chief Engineer, NABARD, Hyderabad is requested to take necessary action accordingly.

6. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

7. This order issues with the concurrence of Finance (WA.I) Dept. vide their U.O. No. 2195-A/193/RIDF/WA1/2010, dt.9-4-2010 and U.O.No. 10961-B/218/RIDF/WA1/10, dt.22.4.2010.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.V.P.C.SASTRY,
PRINCIPAL SECRETARY TO GOVERNMENT.

To
The Chief Engineer, NABARD, Hyderabad.
The SE, P.R., Nalgonda.
The Accountant General, AP., Hyderabad.
Copy to OSD to M (Panchayat Raj)/P.S. to Prl.Secy. to Govt.
Finance (WA.I) Deptt.
Sf/Sc

//FORWARDED::BY ORDER//

SECTION OFFICER